Shelby County Justice Center

Shelbyville, Kentucky

CMW Status Report

Date: 22 October 2009

GENERAL

1. Contractor RFI: CMW on-going review & response to information requests.

2. Contractor Shop Drawings: CMW on-going review & response to submittals.

3. Monthly Progress Meeting Participation: Attended Codell Monthly Progress meetings – 22 October 2009

CMW FOR: Field Observation Reports Issued since last PDB meeting

Building Site report(s) dated: – 24 September 2009

OPR: Owner Proposal Request

1. OPR - currently in development:

OPR 06: Courtroom layout & public seating revision

OPR 30: Modifications to 1st floor public lobby stone wainscot

OPR 31-2: Increase Cupola size by 25% - associated changes

OPR 32-2: Increase roof pitch to 7/12 – associated changes

OPR 37: Floor box changes - quantity & content

OPR 38: Miscellaneous changes at 4th floor

2. **OPR** - issued since last PDB meeting:

●PR 29: Revise 2nd & 3rd floor public lobby stone wainscot to wood ✓

@PR 31-1: Increase Cupola size by 25% - size 7- basic load data

OPR 32-1: Increase roof pitch to 7/12 - truss shape put one

OPR 33: Add (2) toilet accessories to restroom 206

©PR 34: Remove and remediate discovered cistern at Fire Vault area / 12 × 15

●PR 36: Revise window glass 2nd lite at four exterior wall windows

ITEMS FOR DISCUSSION

1. Front Building Elevation Change due to roof pitch/rooftop HVAC unit

2. Cupola design & size

END

CMW_{nc.}